

nLight System Cat5e Cable Order Form

Your Name: _____ Date: _____

Project Name: _____

Ship to Address: _____

Your nLight system includes factory pre-terminated and pre-tested cables for plug-and-play installation. Please provide counts below based on your specific site conditions and estimated cabling runs:

Quantity:	Length:
_____	6in.
_____	1ft.
_____	3ft.
_____	5ft.
_____	7ft.
_____	10ft.
_____	15ft.
_____	25ft.
_____	50ft.
_____	75ft.
_____	100ft.
_____	_____ft. Custom Length
_____	_____ft. Custom Length
_____	_____ft. Custom Length
_____	1000ft. Box*

Cable jacket color required per lighting control spec:
 _____ (Default is WHITE if left blank)

*NOTE: 1000ft. bulk “pull-box” of un-terminated Cat5e cable. RJ45 connectors, termination tools and certification testing equipment are not provided by JCW. Any field terminations should be made up using the T568B standard pinout.

****ALL field-terminations REQUIRE Testing.** Bad terminations may result in damaged devices as well as delayed startup completion. The installing contractor accepts responsibility for any replacement devices or additional startup time required due to bad terminations.

Please return to:

JC Wright Lighting Controls Project Manager:

Janet Stolz – (509) 535-0098 jstolz@jcwrightlighting.com